Manitoba

**Science, Technology, Energy and Mines**
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

# WEEKLY WELL ACTIVITY REPORT

## PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/07 – October 29/07)

| **DRILLING ACTIVITY** | to Oct. 29/07 | To Oct. 30/06 | 2006 Total |
|---|---|---|---|
| Drilling Licences Issued | 271 | 363 | 444 |
| Licences Cancelled | 19 | 5 | 8 |
| Vertical Wells Drilled | 203 | 376 | 431 |
| Horizontal Wells Drilled | 48 | 41 | 44 |
| Stratigraphic Test Holes Drilled | 1 | 0 | 1 |
| Wells Drilled - Total | 252 | 417 | 476 |
| No. of Metres Drilled | 299 897 | 453 737 | 516 721 |
| Wells Re-entered | 4 | 3 | 5 |
| Wells Being Drilled | 2 | 3 | 0 |
| No. of Active Rigs | 4 | 4 | 0 |
| Wells Licenced but Not Spudded | 59 | 49 | 68 |
| Wells Completed as Potential Oil Wells | 228 | 398 | 455 |
| Wells Abandoned Dry | 26 | 20 | 26 |
| Wells Drilled but Not Completed | 2 | 2 | 0 |
| Other Completions | 0 | 0 | 0 |
| New Wells on Production | 133 | 213 | 457 |

| **GEOPHYSICAL ACTIVITY** | | | |
|---|---|---|---|
| Geophysical Programs Licenced | 10 | 3 | 3 |
| Licences Cancelled | 0 | 0 | 0 |
| Kilometers Licenced | 2007 | 414 | 422 |
| Kilometers Run | 1026 | 420 | 815 |

| **OIL PRICES (Average)** | 2007 $/m3 ($/bbl) | 2006 $/m3 ($/bbl) |
|---|---|---|
| Month of August | 486.95 (77.38) | 473.86 (75.30) |
| Month of September | 562.53 (89.39) | 408.85 (64.97) |

| **OIL PRODUCTION (M3)** | 2006 | 2005 |
|---|---|---|
| Month of December | 111 336.1 | 93 491.8 |
| Cumulative Thru December 31 | 1 223 043.2 | 812 927.4 |

Manitoba
spirited energy

# WEEKLY WELL ACTIVITY REPORT

## 29 October 2007

Lic. No.: 6125

Rideau Sinclair 14-7-8-28 (WPM)
UWI: 100.14-07-008-28W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 29-Oct-2007

Lic. No.: 6127

EOG Waskada 11-4-1-24 (WPM)
UWI: 100.11-04-001-24W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 29-Oct-2007

Lic. No.: 6128

EOG Waskada 13-4-1-24 (WPM)
UWI: 100.13-04-001-24W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 29-Oct-2007

Lic. No.: 6129

EOG Waskada 15-4-1-24 (WPM)
UWI: 100.15-04-001-24W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 29-Oct-2007

Lic. No.: 6338

Tundra Sinclair 7-25-7-29 (WPM)
UWI: 100.07-25-007-29W1.00

Revision to Report of: 18-Jun-2007
Contractor: Trinidad Drilling Ltd. - **Rig# 9**

Spud Date: 24-Oct-2007
K.B. Elevation: 506.28 m
Finished Drilling: 26-Oct-2007
Total Depth: 996.00 m
Rig Released: 27-Oct-2007
Surface Casing: 177.80 mm @ 138.50 m with 8.5 t
Production Casing: 114.30 mm @ 995.50 m with 7.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 27-Oct-2007

Lic. No.: 6341

Tundra Sinclair 11-25-7-29 (WPM)
UWI: 100.11-25-007-29W1.00

Revision to Report of: 18-Jun-2007
Contractor: Trinidad Drilling Ltd. - **Rig# 9**

Spud Date: 27-Oct-2007
K.B. Elevation: 506.19 m
Finished Drilling: 29-Oct-2007
Total Depth: 998.00 m
Surface Casing: 177.80 mm @ 139.00 m with 8.5 t
Status: Logging (LOG)
Logging: 29-Oct-2007

Lic. No.: 6383

Kiwi Sinclair COM 15-33-8-29 (WPM)
UWI: 100.15-33-008-29W1.00 – 16 59C
UWI: 100.15-33-008-29W1.00 – 16 62B

**Please note new UWI and revised well name**

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 13-Oct-2007
Field/Pool Code: 16 59C/16 62B (Commingled)

Lic. No.: 6393

Tundra Souris Hartney HZNTL 9-10-6-22 (WPM)
UWI: 100.09-10-006-22W1.00 – Leg #1
UWI: 100.09-10-006-22W1.02 – Leg #2

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 14-Sep-2007
Field/Pool Code: 10 53A

Lic. No.: 6395

Tundra Sinclair 9-28-7-29 (WPM)
UWI: 100.09-28-007-29W1.00

Status: Completing (COMP)
Completing: 24-Oct-2007

Lic. No.: 6404

Kiwi Sinclair COM 10-33-8-29 (WPM)
UWI: 100.10-33-008-29W1.00 – 16 59C
UWI: 100.10-33-008-29W1.02 – 16 62B

**Please note new UWI and revised well name**

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 17-Oct-2007
Field/Pool Code: 16 59C/16 62B (Commingled)

Lic. No.: 6432

Routledge Unit No. 1 HZNTL 16-21-9-25 (WPM)
UWI: 102.16-21-009-25W1.00 - Leg #1
UWI: 102.09-21-009-25W1.02 - Leg #2

Status: Completing (COMP)
Completing: 11-Oct-2007

Lic. No.: 6446

Routledge Unit No. 1 HZNTL 16-28-9-25 (WPM)
UWI: 102.16-28-009-25W1.00 - Leg #1

Intermediate Casing: 177.80 mm @ 753.00 m with 22.0 t
Finished Drilling: 27-Oct-2007
Total Depth: 1533 m

UWI: 102.16-28-009-25W1.02 - Leg #2

Kick-Off Date: 28-Oct-2007
Kick-Off Point: 796 m
Status: Drilling Ahead (DR)
Drilling Ahead: 29-Oct-2007

Lic. No.: 6451

Tundra Sinclair 16-31-8-29 (WPM)
UWI: 100.16-31-008-29W1.00

Finished Drilling: 22-Oct-2007
Total Depth: 997.00 m
Rig Released: 23-Oct-2007
Production Casing: 114.30 mm @ 996.50 m with 5.8 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 23-Oct-2007

Lic. No.: 6452

Tundra Regent HZNTL 7-26-4-22 (WPM)
UWI: 100.07-26-004-22W1.00 - Leg #1
UWI: 100.10-26-004-22W1.02 - Leg #2

Status: Completing (COMP)
Completing: 23-Oct-2007

Lic. No.: 6453

Tundra et al Sinclair 3-8-7-28 (WPM)
UWI: 100.03-08-007-28W1.00

Status: Completing (COMP)
Completing: 26-Oct-2007

Lic. No.: 6455

Tundra et al Sinclair 6-8-7-28 (WPM)
UWI: 100.06-08-007-28W1.00

Status: Completing (COMP)
Completing: 24-Oct-2007

Lic. No.: 6459

Tundra Underhill HZNTL 14-12-5-22 (WPM)
UWI: 100.14-12-005-22W1.00 - Leg #1

Finished Drilling: 23-Oct-2007
Total Depth: 1021.00 m

UWI: 102.03-13-005-22W1.02 - Leg #2

Kick-Off Date: 24-Oct-2007
Kick-Off Point: 874 m
Finished Drilling: 25-Oct-2007
Total Depth: 1140.00 m
Rig Released: 25-Oct-2007

UWI: 100.14-12-005-22W1.00 - Leg #1
UWI: 102.03-13-005-22W1.02 - Leg #2

Status: Completing (COMP)
Completing: 29-Oct-2007

Lic. No.: 6460

Tundra Sinclair 1-17-7-28 (WPM)
UWI: 100.01-17-007-28W1.00

Spud Date: 22-Oct-2007
K.B. Elevation: 492.72 m
Finished Drilling: 24-Oct-2007
Total Depth: 984.00 m
Rig Released: 25-Oct-2007
Surface Casing: 177.80 mm @ 138.00 m with 8.5 t
Production Casing: 114.30 mm @ 983.50 m with 6.5 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 25-Oct-2007

Lic. No.: 6461

Tundra Sinclair 7-17-7-28 (WPM)
UWI: 100.07-17-007-28W1.00

Revision to Report of: 15-Oct-2007
Contractor: **Big Sky Drilling Ltd. - Rig# 8**

Spud Date: 26-Oct-2007
K.B. Elevation: 495.57 m
Finished Drilling: 27-Oct-2007
Total Depth: 984.00 m
Surface Casing: 177.80 mm @ 138.00 m with 8.5 t
Status: Logging (LOG)
Logging: 29-Oct-2007

Lic. No.: 6463

Tundra Sinclair 7-30-7-28 (WPM)
UWI: 100.07-30-007-28W1.00

Finished Drilling: 23-Oct-2007
Total Depth: 983.00 m
Rig Released: 24-Oct-2007
Production Casing: 114.30 mm @ 982.00 m with 6.5 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 24-Oct-2007

Lic. No.: 6465

Tundra Sinclair Prov. 9-29-7-29 (WPM)
UWI: 100.09-29-007-29W1.00

Spud Date: 23-Oct-2007
K.B. Elevation: 520.91 m
Finished Drilling: 25-Oct-2007
Total Depth: 1050.00 m
Rig Released: 26-Oct-2007
Surface Casing: 177.80 mm @ 139.50 m with 8.5 t
Production Casing: 114.30 mm @ 1042.00 m with 9.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Oct-2007

Lic. No.: 6470

Tundra et al Sinclair 1-8-7-28 (WPM)
UWI: 100.01-08-007-28W1.00

Licence Issued: 23-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 231.59 m (N) of (S) boundary of Sec. 8
231.30 m (W) of (E) boundary of Sec. 8
Grd Elev: 484.86 m
Proj. TD: 991.00 m (Devonian)
Area: Sinclair
Classification: DEVELOPMENT (Confidential)
Status: Location (LOC)

Lic. No.: 6471

Tundra et al Sinclair 2-8-7-28 (WPM)
UWI: 100.02-08-007-28W1.00

Licence Issued: 23-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 236.53 m (N) of (S) boundary of Sec. 8
623.89 m (W) of (E) boundary of Sec. 8
Grd Elev: 488.63 m
Proj. TD: 994.00 m (Devonian)
Area: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6472

Tundra et al Sinclair 7-8-7-28 (WPM)
UWI: 100.07-08-007-28W1.00

Licence Issued: 23-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 604.60 m (N) of (S) boundary of Sec. 8
604.07 m (W) of (E) boundary of Sec. 8
Grd Elev: 488.28 m
Proj. TD: 991.00 m (Devonian)
Area: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6473

Tundra et al Sinclair 10-8-7-28 (WPM)
UWI: 100.10-08-007-28W1.00

Licence Issued: 23-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 9
Co-ords: 603.39 m (S) of (N) boundary of Sec. 8
604.26 m (W) of (E) boundary of Sec. 8
Grd Elev: 487.60 m
Proj. TD: 992.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6474

Tundra Regent HZNTL 6-24-4-22 (WPM)
UWI: 100.06-24-004-22W1.00 - Leg 1
UWI: 100.07-24-004-22W1.02 - Leg 2

Licence Issued: 24-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 5
Surf. Location: 15A-24-4-22 (WPM)
Co-ords: 388.09 m (S) of (N) boundary of Sec. 24
491.82 m (W) of (E) boundary of Sec. 24
Grd Elev: 501.72 m
Proj. TD - Leg 1: 1,461.00 m (Mississippian)
Proj. TD - Leg 2: 1,483.00 m (Mississippian)
Field: Regent
Classification: DEVELOPMENT (Well)
Spud Date: 26-Oct-2007
K.B. Elevation: 505.56 m
Surface Casing: 244.50 mm @ 133.00 m with 17.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 29-Oct-2007

Lic. No.: 6475

South Pierson Unit No. 1 HZNTL 5-15-2-29 (WPM)
UWI: 104.05-15-002-29W1.00

Licence Issued: 25-Oct-2007
Licensee: Canadian Natural Resources Limited
Mineral Rights: Freehold
Contractor: To be Determined
Surf. Location: 16D-9-2-29 (WPM)
Co-ords: 55.00 m (S) of (N) boundary of Sec. 15
50.00 m (W) of (E) boundary of Sec. 15
Grd Elev: 469.79 m
Proj. TD: 1,759.00 m (Mississippian)
Field: Pierson
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6476

Tundra Sinclair 14-31-8-29 (WPM)
UWI: 100.14-31-008-29W1.00

Licence Issued: 25-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 14
Co-ords: 225.61 m (S) of (N) boundary of Sec. 31
576.55 m (E) of (W) boundary of Sec. 31
Grd Elev: 548.28 m
Proj. TD: 1,006.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6477

Tundra Sinclair Prov. 7-28-7-29 (WPM)
UWI: 100.07-28-007-29W1.00

Licence Issued: 25-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 14
Co-ords: 628.78 m (N) of (S) boundary of Sec. 28
628.76 m (W) of (E) boundary of Sec. 28
Grd Elev: 522.79 m
Proj. TD: 1,038.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6478

Tundra Regent HZNTL 13-13-4-22 (WPM)
UWI: 100.13-13-004-22W1.00 - Leg 1
UWI: 100.04-24-004-22W1.02 - Leg 2

Licence Issued: 25-Oct-2007
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. - Rig# 5
Surf. Location: 8C-23-4-22 (WPM)
Co-ords: 658.21 m (N) of (S) boundary of Sec. 23
401.13 m (W) of (E) boundary of Sec. 23
Grd Elev: 502.69 m
Proj. TD - Leg 1: 1,821.00 m (Mississippian)
Proj. TD - Leg 2: 1,682.00 m (Mississippian)
Field: Regent
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

## CERTIFICATES OF ABANDONMENT ISSUED

| Lic. No. | Well Name and Location | Date Issued |
|---|---|---|
| 2698 | Tundra Pierson 4-12-3-29 (WPM) | 26-Oct-2007 |
| 3315 | Waskada Unit No. 8 2-8-2-25 (WPM) | 26-Oct-2007 |
| 4411 | Devon Pierson 8-7-2-29 (WPM) | 26-Oct-2007 |
| 4548 | Devon Pierson Prov. 6-29-2-29 (WPM) | 26-Oct-2007 |
| 5261 | Postell PDVL et al Virden 3-2-12-26 (WPM) | 25-Oct-2007 |

## WELL NAME CHANGES

Lic. No.: 6383
From: Kiwi Sinclair 15-33-8-29 (WPM)
To: Kiwi Sinclair COM 15-33-8-29 (WPM)

Lic. No.: 6404
From: Kiwi Sinclair 10-33-8-29 (WPM)
To: Kiwi Sinclair COM 10-33-8-29 (WPM)